

UNOFFICIAL COPY


That on June 3, 1999, said contractor made a subcontract with the claimant in the amount of \$1,930,100.00 Dollars to furnish material and perform work for Metal Deck, Cold Formed Metal, Building Insulation, Fire Stopping, Gypsum Wallboard and Acoustical Treatment, work in accordance with the aforementioned contract for and in said improvement and the common elements of the condominium development of which it is a part, and that on March 2, 2001, the claimant completed thereunder all required by said contract to be done.

That at the special instance and request of said contractor the claimant furnished extra and additional materials at and extra and additional labor on said premises of the value of \$450,439.61 and completed same on March 2, 2001.

That developers and/or owner either contracted with claimant to make the aforesaid improvements, permitted claimant to make the aforesaid improvements, or knew or should have known that claimant made the aforesaid improvements.


That said contractor is entitled to credits on account thereof as follows: payments totaling \$1,994,045.68 leaving due, unpaid and owing to the claimant, after allowing all credits, the sum of \$386,493.93 Dollars, for which, with interest, the claimant claims a lien on said land and improvements and on the moneys or other considerations due or to become due from the owner under said contract against said contractor and owner.

R.G. CONSTRUCTION SERVICES, INC.



By Bart T. Murphy, its counsel under express Power of
of Attorney from John Garcea, Vice President

STATE OF ILLINOIS)
) SS.
COUNTY OF COOK)

The affiant, Bart T. Murphy, being first duly sworn, on oath deposes and says that he is Counsel for RG Construction Services, Inc. and has been granted an express power of attorney to sign this instrument on behalf of RG, the claimant; that he has read the foregoing notice and claim for lien and knows the contents thereof; and that all the statements therein contained are true.


Bart T. Murphy

Subscribed and Sworn to
before me this 31st day
of May, 2001


Notary Public

OFFICIAL SEAL
JOHANNA E MCDONOUGH
NOTARY PUBLIC STATE OF ILLINOIS
MY COMMISSION EXP. OCT. 12, 2004

0010478677

UNOFFICIAL COPY

This Instrument Was Prepared By:

BART T. MURPHY
GARDNER, CARTON & DOUGLAS
321 N. CLARK, STE. 3400
CHICAGO, IL 60610

Return to After Recording:

BART T. MURPHY
GARDNER, CARTON & DOUGLAS
321 N. CLARK, STE. 3400
CHICAGO, IL 60610

CERTIFICATE OF SERVICE

The undersigned, an attorney states that on May 30, 2001, he caused the foregoing instrument to be served via certified mail, return receipt requested, delivery limited to addressee, by causing the same to be deposited in the United States Mail on the aforesaid date, and addressed to the following:

E.W. Corrigan Construction Co
1900 Spring Rd., Suite 201
Oak Brook, IL 60523

Village Green, L.L.C.
105 W. Campbell St.
Arlington Heights, IL 60005

Theodore M. Homa
Kathleen Homa
44 N. Vail Ave., Unit 506
Arlington Heights, IL 60005


Bart T. Murphy