

MECHANIC'S LIEN:
CLAIM

STATE OF ILLINOIS }
 }
COUNTY OF Cook }

Restated for Leasehold Interest Verbiage
Originally recorded 4/13/2012 as Document
Number 1210408169

PAGODA ELECTRIC, INC.

CLAIMANT

-VS-

City of Chicago
City of Chicago Department of Aviation
United Air Lines, Inc.
United Continental Holdings, Inc. f/k/a UAL, Inc.
Lend Lease (US) Construction Inc. f/k/a Bovis Lend Lease, Inc
Pepper Construction Co.
BROADWAY ELECTRIC, INC.

DEFENDANT(S)

The claimant, **PAGODA ELECTRIC, INC.** of Chicago, IL 60638 County of Cook, hereby files a claim for lien against **BROADWAY ELECTRIC, INC.**, of 831 Oakton Street Elk Grove Village, State of IL; a subcontractor to **Pepper Construction Co.** contractor of 411 Lake Zurich Road Barrington, IL 60010, and **City of Chicago Chicago, IL 60602 City of Chicago Department of Aviation Chicago, IL 60666 United Air Lines, Inc. (Lessee) Chicago, IL United Continental Holdings, Inc. f/k/a UAL Inc. (Lessee) Chicago, IL {hereinafter collectively referred to as "owner (s)}" and Lend Lease (US) Construction Inc. f/k/a Bovis Lend Lease, Inc. (Construction Manager) and states:**

That on or about 03/07/2011, the owner(s) owned the following described land in the County of Cook, State of Illinois to wit:

Street Address: **United Air Lines Cargo Facility 630 Cargo Road Chicago, IL 60666:**

A/K/A: **SEE ATTACHED LEGAL DESCRIPTION EXHIBIT "A"**

A/K/A: **Tax # 12-08-100-006-8001; 12-08-100-006-8326; 12-08-100-006-8327; 12-18-101-038; 12-18-500-008**

and **BROADWAY ELECTRIC, INC.** was a subcontractor to **Pepper Construction Co.** owner's contractor for the improvement thereof. In the alternative, contractor contracted to improve the owner's property with the owner's authority or knowing permission. That on or about 03/07/2011, said subcontractor made a contract with

UNOFFICIAL COPY

the claimant and said contract was memorialized on 4/26/2011, to provide labor and material for electrical work for and in said improvement, and that on or about 01/22/2012 the claimant completed thereunder all that was required to be done by said contract.

The following amounts are due on said contract:

Contract	\$4,507,136.00
Extras/Change Orders	\$1,236,836.70
Credits	\$0.00
Payments	\$3,768,396.77
Total Balance Due	\$1,975,575.93

leaving due, unpaid and owing to the claimant after allowing all credits, the sum of One Million Nine Hundred Seventy-Five Thousand Five Hundred Seventy-Five and Ninety Three Hundredths (\$1,975,575.93) Dollars, for which, with interest, the Claimant claims a lien on said land, beneficial interests, unrecorded or recorded leasehold interest, if any, and improvements, and on the money and or funds, contract or other consideration due or to become due against said subcontractor, contractor, and/or owner(s).

To the extent permitted by law, all waivers of lien heretofore given by claimant, if any, in order to induce payment not received are hereby revoked. Acceptance of payment by claimant of part, but not all, of the amount claimed due hereunder shall not operate to invalidate this notice.

IN WITNESS WHEREOF, the undersigned has signed this instrument on MAY 21, 2012.

PAGODA ELECTRIC, INC.

BY: Vincent Mills
Vincent Mills, President

Prepared By:
PAGODA ELECTRIC, INC.
6516 W. Archer Ave
Chicago, IL 60638
Shorty Mills

VERIFICATION

State of Illinois
County of Cook

The affiant, Vincent Mills, being first duly sworn, on oath deposes and says that the affiant is President of the claimant; that the affiant has read the foregoing claim for lien and knows the contents thereof; and that all the statements therein contained are true.


Vincent Mills
Vincent Mills, President

Subscribed and sworn to
before me this **May 21, 2012**,

Heather Graham
Notary Public's Signature

m\gc.ln
lc/dn / /

120433944



UNOFFICIAL COPY

Exhibit "A"

THAT PART OF THE NORTHWEST QUARTER OF SECTION 18, TOWNSHIP 40 NORTH, RANGE 12 EAST OF THE THIRD PRINCIPAL MERIDIAN, DESCRIBED AS FOLLOWS; COMMENCING AT THE SOUTHWEST CORNER OF THE SAID SECTION 18; THENCE NORTH 00 DEGREES 21 MINUTES 52 SECONDS WEST, ALONG WEST LINE OF SAID SECTION 18, 1405.60 FEET; THENCE NORTH 89 DEGREES 48 MINUTES 24 SECONDS EAST, 14.31 FEET TO THE POINT OF BEGINNING; THENCE NORTH 00 DEGREES 25 MINUTES 05 SECONDS WEST, 1053.84 FEET; THENCE SOUTH 89 DEGREES 55 MINUTES 38 SECONDS EAST, 920.83 FEET; THENCE SOUTH 00 DEGREES 21 MINUTES 47 SECONDS EAST, 1038.82 FEET TO A POINT OF CURVATURE; THENCE SOUTHERLY, 279.15 FEET TO A POINT OF TANGENCY; THENCE SOUTH 40 DEGREES 21 MINUTES 01 SECONDS EAST, 392.80 FEET; THENCE SOUTH 12 DEGREES 14 MINUTES 33 SECONDS EAST, 76.40 FEET; THENCE SOUTH 43 DEGREES 50 MINUTES 21 SECONDS WEST, 68.41 FEET; THENCE SOUTH 89 DEGREES 13 MINUTES 30 SECONDS WEST, 90.79 FEET; THENCE NORTH 49 DEGREES 01 MINUTES 08 SECONDS WEST, 280.88 FEET TO A POINT OF CURVATURE; THENCE " " NORTHWESTERLY ALONG A CURVE HAVING A RADIUS OF 2321.10 FEET, HAVING A CHORD " " BEARING OF NORTH 53 DEGREES 23 MINUTES 52 SECONDS WEST, FOR AN ARC DISTANCE OF 430.80 FEET TO A POINT OF NON-TANGENCY; THENCE NORTH 66 DEGREES 13 MINUTES 03 SECONDS WEST, 48.45 FEET TO A POINT OF CURVATURE; THENCE NORTHWESTERLY ALONG A CURVE HAVING A RADIUS OF 1188.70 FEET HAVING A CHORD BEARING OF NORTH 62 DEGREES 53 MINUTES 31 SECONDS WEST, FOR AN ARC DISTANCE OF 176.99 FEET TO A POINT OF NON-TANGENCY; THENCE NORTH 00 DEGREES 24 MINUTES 02 SECONDS WEST, 17.17 FEET; THENCE SOUTH 89 DEGREES 35 MINUTES 27 SECONDS WEST, 70.00 FEET; THENCE NORTH 00 DEGREES 24 MINUTES 35 SECONDS WEST, 47.55 FEET; THENCE NORTH 84 DEGREES 28 MINUTES 36 SECONDS WEST, 92.26 FEET; THENCE NORTH 04 DEGREES 48 MINUTES 31 SECONDS WEST, 52.97 FEET; THENCE SOUTH 89 DEGREES 48 MINUTES 24 SECONDS WEST, 218.63 FEET TO THE POINT OF BEGINNING, ALL IN COOK COUNTY ILLINOIS.