Doc#: 1300450156 Fee: \$40.00 Karen A. Yarbrough RHSP Fee: \$10.00 Cook County Recorder of Deeds

Date: 01/04/2013 04:25 PM Pg: 1 of 12

#### Mechanic's Lien

State of Illinois

County of Cook

Notice is hereby given that on July 25, 2012, L.E.N Construction Inc. DBA Len Home Services, of 3149 Dundee Rd #254, Northbrook, Illinois 60062, a Contractor, commenced services at the single family home located at 710 Washington Ave, Wilmette, in the County of Cook State of Illinois more specifically known and legally described as:

710 Washington Ave Wilmette, IL 60091

Claimant claims a lien in the amount of \$2,000.00 on the single family home and the premises or real estate on which it is erected or built, belonging to Scott & Betsey Frank whose address is 710 Washington Ave, Wilmette, Illinois 60091. For satisfaction of a claim which became due on August 11, 2012, upon completion of services, for Remove and replace existing roof & gutters on home including front porch and back addition. Remove & replace roof shingles on all (4) dormer walls on home with LP SmartSide stucco panels

Claimant signed a contract dated June 05, 2012 and was employed or furnished labor, services, equipment and/or materials under an agreement with Scott & Betsey Frank, 710 Washington Ave, Wilmette, Illinois 60091.

Claimant hereby declares that there is now due the balance of \$2,000.00 which respondents neglect and refuse to pay despite requests and demands for payment. For this reason, Claimant is entitled to a lien on the property described herein and the improvements located thereon for the total sum of the lien claimed along with interest on the maturity of the debt as allowable according to Statute in such cases made and provided.

L.E.N Construction Inc. DBA Len Home Services

3149 Dundee Rd #254 Northbrook, Illinois 60062

1300450156 Page: 2 of 12

## **UNOFFICIAL COPY**



1300450156 Page: 3 of 12

# UNOFFICIAL COPY Statement

Len Home Services 3149 Dundee Rd #254 Northbrook, IL 60062

| Date       |  |
|------------|--|
| 12/20/2012 |  |

To:
The Frank Family
710 Washington Ave.
Wilmette, IL 60091

| Date   | (reassaction  | Amount | Balance   |
|--|---|--------|---|
| 12/31/2011<br>06/09/2012<br>06/09/2012<br>07/25/2012<br>08/02/2012 | Balance forward  12-028- INV #1402. PMT #136. initial deposit PMT #1035. payment PMT #1211. payment INV #1419. CREDMEM #1425. PMT #157. payment PMT #168. payment PMT #191. payment |        | 0.00<br>17,700.00<br>17,500.00<br>16,500.00<br>8,850.00<br>9,150.00<br>8,900.00<br>5,950.00<br>3,000.00<br>2,000.00 |
|  |   |        |   |

Amount Due

\$2,000.00

1300450156 Page: 4 of 12

## **UNOFFICIAL COPY**

Len Home Services

3149 Dundee Rd #254 Northbrook, IL 60062

### Invoice

| Date     | Invoice # |
|----------|-----------|
| 6/9/2012 | 1402      |

| Bill To   |  |
|---|--|
| The Frank Family<br>710 Washington Ave.<br>Wilmette. IL 60091 |  |
|   |  |

| Terms | Due Date | Project |  |
|-------|----------|---------|--|
|       | 6/9/2012 | 12-028  |  |

|                   | DO TO       | Terms | Due Date       | Project        |
|-------------------|-------------|-------|----------------|----------------|
|                   | <i>y</i> 0~ | Terms | 6/9/2012       | 12-028         |
|                   | 9/          |       | 1              |                |
| Roof              | Descrip ion |       | Δ              | mount 8,600.00 |
| Siding<br>Gutters |             |       | 7 Opic         | 5,600.00       |
|                   |             | To    | otal           | \$17,700.00    |
|                   |             | Pa    | yments/Credits | \$0.00         |
|                   |             | Ва    | lance Due      | \$17,700.00    |

1300450156 Page: 5 of 12

### **UNOFFICIAL COPY**

Len Home Services

3149 Dundee Rd #254 Northbrook, IL 60062

### **Credit Memo**

| Date      | Credit No. |
|-----------|------------|
| 8/30/2012 | 1425       |

| Customer  |  |
|---|--|
| The Frank Family 710 Washington Ave. Wilmette, IL 60091 |  |
|   |  |

| P.O. No. | Project |
|----------|---------|
|          |         |

**Balance Credit** 

\$-250.00

| Description                 |     |        | P.O. No. | Project   |
|-----------------------------|-----|--------|----------|-----------|
|                             | 0,5 | -      |          |           |
| Description                 | C   | Qty    | Rate     | -250.00   |
| Credit for damaged umbrella |     | County | 250.00   |           |
|                             |     |        | Total    | \$-250.00 |
|                             |     |        | Invoices | \$0.00    |

1300450156 Page: 6 of 12

## **UNOFFICIAL COPY**

Len Home Services

3149 Dundee Rd #254 Northbrook, IL 60062

### Invoice

\$300.00

| Date     | Invoice # |
|----------|-----------|
| 8/9/2012 | 1419      |

| Bill To   |  |
|---|--|
| The Frank Family<br>710 Washington Ave.<br>Wilmette, IL 60091 |  |
| N <sub>C</sub>  |  |


| Terms | Due Date | Project |
|-------|----------|---------|
|       | 8/9/2012 | 12-028  |

**Balance Due** 

| Description Amount 300.0    Total \$8/9/2012   12-028 |             | Terms  | Due Date | Project |
|---|-------------|--------|----------|---------|
| Total   | U/X         |        |          |         |
| Total   | Description |        | A        | Amount  |
| Total \$300.0   |             | County |          |         |
|   |             |        | 750/5    |         |

1300450156 Page: 7 of 12

### **UNOFFICIAL COPY**



3149 Dundee Rd #254 Northbrook, IL 60062 (847) 768-6000 Phone (847) 725-0007 Fax lenhomeservices.com

June 4, 2012

The Frank Family 710 Washington Wilmette, IL 60091

RE: Payment terms for roof, siding & gutter work

- Roof = \$8,600.00
- Siding = \$5,600.00
- Gutters = \$3,500.00
  - $\circ$  Total = \$ 17,700.00
  - o \$ 200.00 Initial deposit 06-05-12
  - o \$ 4,000.00 Deposit on first day of v ork around 07-15-12
  - o \$4,650.00 Payment when all work is core
    - Balance = \$8,850.00
- \$2,950.00 Minimum payment due 30 days after completion
  - Balance = \$5,900.00
- \$ 2.950.00 Minimum payment due 60 days after completion
  - $\circ$  Balance = \$ 2,950.00
- \$2,950.00 Final payment due by 11-01-12 or sooner

Authorized Representative 12. Date 06/05/12

Acceptance Signature Date 06/05/12

1300450156 Page: 8 of 12

## **UNOFFICIAL COPY**

The Frank Family 710 Washington Wilmette, IL 60091

| We hereby propose to furnish material at | . I lako z complete in i | accordance with t | he above specifications for |
|--|--------------------------|-------------------|-----------------------------|
| We hereby propose to furnish material at | na labor complete in i   | accordance        |                             |

|                              | a  | al and labor comple                   | oto in accordance wit                           | h the above specifications fo       |
|------------------------------|--|---------------------------------------|---|-------------------------------------|
|                              |  |                                       | Accept:   | Decline:                            |
|                              | 8,600.00 (GAF Lifetime Arc   | nnecturari                            |   |                                     |
| <u>dditional optio</u>       |  |                                       |   |                                     |
| 1. To install                | 1/2" cedar perfections #1 ustall a interglass reinforce  | (7" exposure non-                     | treated) along all (4<br>are barrier to walls l | ) dormer walls add:<br>before cedar |
| • In                         | estall a ureiglass reinforce<br>ew cedar Ivo trim boards   | installed at corner                   | s & along roof to wa                            | II IIIter section                   |
|                              | \$ 5,450.00  |                                       | Ассері.   | Decime.)                            |
| 2. To apply                  | a solid stain to all rew ce  | dar siding/trim on                    | dormers (4) on hor                              | ne add: Decline:                    |
|                              | \$ 1,500.00  |                                       | Accept:   | Decinic                             |
| <ol><li>To instal</li></ol>  | LP SmartSide Stucco p  | ancls along all (4)                   | dormer walls on ho                              | me add:                             |
| . N                          | New Smart Side 1x6 trim be tre-finished 4'x9' textured   | oards vastalled at C                  | Others or among room                            | (O WHI Interpositions               |
| • P                          | \$ 5,600.00  | & colored sa                          | Accept  | Decline:                            |
| 4. To insta                  | ll LP SmartSide Carrara S  | Stucco system alon                    | g 2ll (4) dormer wa                             | lls add:                            |
| _                            | New Smart Side 1x6 trim b<br>Walls will be finished with   | aande inetalled 21 (                  | CULTURE OF STRUCK                               | I (U Wall Interseement              |
| • \                          | \$ 7.850.00  | a lexitated & colo.                   | /sect pt:                                       | Decline:                            |
| _                            | The second section is a second section of the second section of the second section is a second section of the second section of the second section is a second section of the section of t | h CAE cortified l                     | ahor  |                                     |
| T .C                         | kmanship warranty wit<br>e roof material warrant   | e with 10vrs non-                     | prorated & fully v                              | ransferable 1 time                  |
| <ul> <li>LP Sma</li> </ul>   | artSide 50yr material wa   | arranty with 5yrs                     | non-prorated & fo                               | Lly transferable 1 time             |
| <ul> <li>All taxe</li> </ul> | es, permits and dump feet upon acceptance and b  | es included                           |   | 175.                                |
|                              |  | aiance upon com                       |   | CO AC                               |
| т.                           | al:#14,200,00  | Deposit 200                           | 104   | Balance: 1/,000.                    |
| lot                          | al: 1/100,   | Beposit &                             |   | , ,                                 |
| Authorized Re                | presentative M   | 195119                                | Da  | te <u>06/05</u> //2                 |
| Mullionzed Ne                | 71110  | 700                                   |   |                                     |
| Acceptance Si                | onature () - H   | · · · · · · · · · · · · · · · · · · · | Da  | ne <u>06/05/1</u> ]                 |
| Acceptance of                | E  |                                       |   |                                     |

1300450156 Page: 9 of 12

### **UNOFFICIAL COPY**



3149 Dundee Rd #254 Northbrook, IL 60062 (847) 768-6000 Phone (847) 725-0007 Fax lenhomeservices.com

March 5, 2012

The Frank Family 710 Washington Wilmette, IL 60091

RE: Tear off & replace existing roof on home including front porch/overhang

Len Home Services has carefully inspected the project at the above location & recommends the following work:

- 1. We will install tarps and plywood to create a barrier for debris and protect the home as best as possible.
- 2. Tear off existing layer(s) (1) of asphalt shingle roofing on home down to existing wood deck.
  - Any bad wood must be replaced at \$3 in ft or \$50 sheet 1/2" plywood additional None included
- 3. Install ice & water shield leak barrier 3 17 up from gutters, in valleys and around protrusions.
  - A rubberized 100% waterproof membrane that must extend into warm walls (min.) 24"
  - We will install ice shield along roof to (4) dormer wall intersections up wall aprx. 18"
- 4. Install GAF Shinglemate al fiberglass reinforced felt paper over remaining exposed wood roof deck.
  - A moisture resistance vapor barrier that creates a rigid mat to install new shingles too
- 5. Cut-in (4) new vent openings on home and install new all minum animal proof louver vents.
  - New vents will be in a color to match the roof as close as possible
  - Any damper vents needed for kitchen/bath exhausts are \$60ea additional None existing
- 6. Remove existing flashing(s) along roof to walls (2)/chimney (2) and install new aluminum flashings.
  - Install ice shield around, nail flashing to brick & caulk all sear c color to match shingles close
  - Build wood saddle/water diverter behind chimney & cover with ic 3 hield and shingles If possible
- 7. Replace existing exhaust/soil stack pipe flashings with new (1) lead boot flashings over exhaust pipe.
  - Spray paint all lead boot flashings to match roof color as close as possible
     An old coal stack is on roof so we will cut pipe below the roof line & cover bale. If possible
- 8. Nail starter shingles around entire perimeter and then new GAF asphalt & fiberglass blend shingles.
  - Manufacturer requires a minimum of 4 galvanized roofing nails (11/4") per tab NO STAPLES
- 9. Fabricate & install new Boston style hip & ridge cap shingles, cut to fit on-site, along home.
  - We use pre-fabricated cap shingles when shingle selection requires it for color match
- 10. We will clean work area including a magnetic sweep for stray nails and haul away all debris properly.
  - We will leave a bundle of shingles for your future needs

1300450156 Page: 10 of 12

## **UNOFFICIAL COPY**

The Frank Family 710 Washington Wilmette, IL 60091

|  | labor complete in accordance with the above specifications for: |
|--|---|
| We hereby propose to juritish material |   |

\$ 3,100.00



Decline:

#### Additional options.

- 1. To install over-sized 6" gutters and 3"X4" downspouts (recommended) add:

  \$ 400.00

  Accept:

  Decline:
- 2yr workmanship warranty Aluminum material carries a lifetime warranty
- All taxes, permits & dump fees are included
- Deposit upon acceptance and bala ice upon completion

Total:#3,500.00

Deposit: 40 00

Balance: \$3,500,00

Authorized Representative

Acceptance Signature

Date () 5/05//)

Date 06/05/12

1300450156 Page: 11 of 12

### **UNOFFICIAL COPY**



3149 Dundee Rd #254 Northbrook, IL 60062 (847) 768-6000 Phone (847) 725-0007 Fax lenhomeservices.com

March 5, 2012

The Frank Family 710 Washington Wilmette, IL 60091

RE: New gutters on entire name

LEN Home Services has carefully inspected the project at the above location & recommends the following work

#### Gutter and Downspout Preparation:

Remove and haul away existing gutters and a twnspouts from following areas:

ALL ON ENTIRE HOME INCLUDING FROUT & BACK PORCH/EXTENTIONS

#### Gutter Installation:

Install new gutters and downspouts to the following areas:

## ALL ON ENTIRE HOME INCLUDING FRONT & BACK PORCH/EXTENTIONS SPOUTS WILL REMAIN IN CURRENT LOCATIONS PLF. PLAN

- Install over-sized 5"K-style .032 Pre-finished Aluminum sea.nless gutters to replace the existing.
  - Any bad wood must be replaced at \$3 ln ft or \$50 sheet 12" olywood additional
- All inside and outside corners shall be factory-mitered and riveted for a more attractive appearance.
- All seams will be riveted and sealed with aluminum gutter seal caulling
- Gutters to be attached with heavy-duty screw hangers placed at approximately 24" centers.
- Gutters will be sloped for positive drainage & have 90-degree apron/gutte flashing under shingles.

#### Downspout Installation:

- Install 2"x3" standard-sized corrugated .024 Pre-finished Aluminum downspouts.
- All downspouts shall be installed using pre-finished aluminum bands, secured to the exterior wall.
- Kickbacks and elbows will be field-formed & installed as necessary to accommodate water flow.

300450156 Page: 12 of 12

## UNOFFICIPY

### LEGAL DESCRIPTION

Legal Description: LOT 14 IN BLOCK 13 IN DINGEE'S ADDITION TO VILLAGE OF WILMETTE, BEING A SUBDIVISION IN THE NORTH SECTION OF QUILMETTE RESERVATION AND IN SECTIONS 26 AND 27, TOWNSHIP 42 NORTH, RANGE 13, EAST OF THE THIRD PRINCIPAL MERIDIAN, IN COOK COUNTY, ILLINOIS.

Permanent Index #'s: 05-34-202-013-0000 Vol. 0109

Property Address: 710 Washington Avenue, Wilinette, Illinois 60091

